

## Terwillegar Drive Expansion - Currently Anticipated Schedule

Subject to further Planning and Design

Stage One				
Project Description	Concept Planning	Preliminary Design	Detailed Design	Construction
Terwillegar Drive Expressway - Rabbit Hill Road to Whitemud Drive	COMPLETE	COMPLETE	COMPLETE	Underway (2022 Completion)
Terwillegar Drive Expressway - Anthony Henday Drive to Rabbit Hill Road	COMPLETE	COMPLETE	COMPLETE	Underway (2023 Completion)
Stage Two				
Whitemud Drive and Interchange Upgrades	COMPLETE	COMPLETE	2021 - 2022	2022/2023 <sup>1</sup>
142 Street Pedestrian/Cyclist Bridge	COMPLETE	COMPLETE	2022	2023/2024 <sup>1</sup>
Stage Three				
Anthony Henday Drive Interchange Upgrades	2022 (Underway)	2022	2022-2023	2023/2024 <sup>1</sup>

1. Anticipated start of construction. Construction schedule to be refined as design advances.